

## Back to work-we will build HIS church!

Ten days ago, we were delighted when our friends at Matrod Frampton e-mailed to let us know that they were recommencing work on Monday the 20<sup>th</sup>. Under God's provision the timing, when the halt was enforced was perfect. The main hall steelwork was in place ready for laying the sub-structure blockwork around the perimeter and key inner walls.

Another phase and another of MF's preferred sub-contractors and this time it's Dorchester Bricklaying who have 30 years of experience and undertake projects throughout Dorset.

As you can see the double skinned outer block wall is now in place between and outside of the "H" section girders. Our pictures also show the footings for some of the internal walls. In our centre shot you can see the blocks that mark out the zones for the stair well up to the mezzanine and adjacent to it is part of the chair store at the very back of the worship hall.

Our third photo looks down the area that will form the entrance hall and foyer and those steel girders will eventually span across to form the flat roof joining phases one and two. The guys at the back are working on the block and beam area to level up the floor.

So we are back underway and thankfully the allowance of daily exercise means that maybe once a week the author's route might just pass the site with a camera!

